



Notes :

- (1) Local regulations provide that licensed plumbers+ electricians shall install utilities.
- (2) Make sure all plumbing conforms to prevailing local codes.
- (3) Plumbing central vacuum to the utility center should be specified by the central vacuum supplier and terminated in utility center with 5/8" O.D. tube perpendicular to the floor.
- (4) Gravity drain has 1-1/2" nominal pipe protruding 1" from finished floor.
Note : Contractor to supply and place trap in line to conform with local codes.
- (5) Electrical contractor to supply quad electrical outlet box.

X-Calibur Delivery System

Model : BDS-2500/2505/2510/2515/2520/
2570/2575/0020/0050

Utility Center Floor Template

Belmont

1-800-223-1192 TEMPL020 Rev 083010